

Greenway Service District – August 18, 2016 Meeting Minutes

- I. Call to Order
- II. Board members: JP Gallagher, Milo Manning, Lou Parrett, Joe Shoemaker, Ed Simonich, Paul Smith, Kay Eccleston
Staff/Consultants: Joel, Earhart, Brian Holland, Collette LeMieux, Pat Reardon, Dori Skrukrud
- III. Approval of April Minutes – JP/PS
- IV. Silver Bow Station Trailhead Construction – Collette reported that the work at the Silver Bow Station is 2 months behind schedule, citing material procurement delays, among other things. The contract deadline was July 29, 2016. The delays have resulted in increased oversight required from Pioneer, given the extended work period. ICS will be requested to submit a written request for extension to be considered at the next meeting.
- V. Design/Engineering Update
 - a. Reach G RR Underpass – Tunnel Alternative Evaluation – No update.
 - b. Reach S Trail and Highway 1 Underpass Project – MDT will be contacted to clarify their traffic control estimate and a meeting should be scheduled to discuss this project with MDT and Anaconda officials.
 - c. Durant Canyon Update – Access Strategy – The alternative route along the old Milwaukee is being evaluated by BSB staff in regard to accepting it from DEQ and providing access control for vehicle into Durant Canyon.
- VI. Other Business
 - a. Restoration Plan Design Update – The plan will be finalized and a stakeholders meeting will be scheduled.
 - b. Maintenance Issues – Dori reported that she had been contacted by DEQ's weed sprayer about weeds along the trail in Reach E and at the Silver Bow Station site. Dori clarified with Joel Chavez at DEQ, that DEQ is responsible for the weed control on their property (not just the borrow area that they had developed in this area.) Joel agreed that the responsibility is theirs at this time. Dori will work with the TIFID about the weeds at Silver Bow Station, coordinating any spraying with the future seeding of the area after the station is completed.
- VII. Adjourn/Next Meeting – **September 8, 2016 – Butte**